



## DUMFRIES, VIRGINIA

Virginia's Oldest Continuously Chartered Town  
CHARTERED 1749 INCORPORATED 1961

17755 Main Street  
Dumfries, Virginia 22026-2386  
Tel: 703-221-3400 / Fax: 703-221-3544  
[www.dumfriesva.gov](http://www.dumfriesva.gov)

**To:** Mayor West, Members of Council and Mr. Taber

**From:** Gregory Tkac

**Date:** February 28, 2012

**Subject:** Public Works activities for the Month of February 2012

### STORMWATER

Public Works continued our comprehensive inspection of our storm water management system. This entails updating information on the storm water system through field inspections. The digitization of the storm water system continued. At this time  $\frac{3}{4}$  of the Town's system has been digitized

Street sweeping and litter control continued throughout the Town. This is an integral part of the Town's Municipal Separate Storm Sewer System (MS4) Program. Street sweeping and litter control reduce the amount of trash and debris that end up in Quantico Creek and its tributaries.

Public Works met with two teams from Rippon Middle School who will be performing studies on Quantico Creek. On February 27 the students were trained by a microbiologist from the Department of Environmental Quality. They will be taking monthly samples from several locations along the creek and testing them for bacterial content. Sampling is expected to begin late March and to continue for one year.

### PLAN REVIEW/PERMITS

The Department reviewed multiple building plans, site plans, and grading plans for pending construction. Building permit inspections and Occupancy Permit inspections were performed by the Town's on-call building inspection and residential inspection services consultant.

### TRANSPORTATION/ROADS

**Mine Road Water Line Project** – started February 20. The Prince William County Service Authority will be upgrading the waterline within the eastern travel lane of Mine Road. Public Works is concurrently performing minor improvement work to the storm drainage system in the vicinity of the cemetery and will upgrade the shoulders at various locations along Mine Road. Road closure notices were distributed via variable message signs, and on the Town's website and blackboard.

**Tripoli Boulevard Drainage Improvement Project** is on schedule to be advertised in the spring of 2012.

Right of way acquisition is undergoing final review.

The current schedule follows:

Schedule	120 days Tue 1/10/12 Mon 6/25/12
Final Design	40 days Tue 1/10/12 Mon 3/5/12
Roadway Geometry	20 days Tue 1/10/12 Mon 2/6/12
Drainage Design	20 days Tue 1/10/12 Mon 2/6/12
Plan Development	10 days Tue 2/7/12 Mon 2/20/12
Utility Design	20 days Tue 2/7/12 Mon 3/5/12
Utility Coordination	40 days Tue 1/10/12 Mon 3/5/12
DVP	40 days Tue 1/10/12 Mon 3/5/12
Columbia Gas	40 days Tue 1/10/12 Mon 3/5/12
Verizon	40 days Tue 1/10/12 Mon 3/5/12
PWCSA	20 days Tue 1/10/12 Mon 2/6/12
Comcast	40 days Tue 1/10/12 Mon 3/5/12
ROW Acquisition	80 days Tue 1/10/12 Mon 4/30/12
Appraisal / BAR	25 days Tue 1/10/12 Mon 2/13/12
Offer Letters / Negotiations	20 days Tue 3/6/12 Mon 4/2/12
Agreements / Condemnation	20 days Tue 4/3/12 Mon 4/30/12
Utility Relocation	40 days Tue 5/1/12 Mon 6/25/12
IFB Issued	16 days Tue 5/1/12 Tue 5/22/12
Bids Received	0 days Tue 5/22/12 Tue 5/22/12
Bids Presented to Council	0 days Wed 5/23/12 Wed 5/23/12
Evaluate Bids 10 days	Thu 5/24/12 Wed 6/6/12
NTP Issued	0 days Wed 6/6/12 Wed 6/6/12

**Main Street Intersection Project** – The intersection project will greatly enhance the function of the intersection and will allow for two-way traffic between the Knolls of Dumfries and Main Street.

Scoping will begin early March.

The current schedule follows:

<b>Notice to Proceed</b>	March 2012
Survey	June 2012
Conceptual Design (10%) Review	September 2012
Preliminary Design (60%) Plan Submittal	January 2013
Environmental Document (PCE)	February 2013
Public Hearing	February 2013
Town and VDOT Adopt Design	April 2013
Request R/W Authorization	May 2013
R/W Authorization	July 2013
Final Plans (100%) and Bid Documents Submitted	September 2013
and Request CN Authorization	
Construction Authorization	February 2014
Advertisement	March 2014
R/W Acquisition and Utility Relocations Clear	March 2014
Begin Construction	June 2014
Complete Construction	November 2014

**MEETINGS ATTENDED**

Multiple meetings with developers, contractors, town consultants and meetings on other town related matters were attended this month.

**FACILITIES**

Council Chambers carpet was replaced. Carpet in the remainder of Town Hall is scheduled to be replaced March 9-11.

**REGIONAL ISSUE**

The Northern Virginia Regional Water Supply Plan was approved by Council at the February 7 meeting.